

**CITY OF PALM SPRINGS**

CITY PROJECT NO. 17-08

**INDIAN CANYON DRIVE TWO-WAY CONVERSION AND SAFETY ENHANCEMENTS**

ID	Task Name	Duration	Start	Finish	Predecessors	Resource Names	19	Jul 14, '19	Jul 21, '19	Jul 28, '19	Aug 4, '19																											
							W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S
1	Ramon Rd & Baristo Rd.	2 days	Thu 7/11/19	Fri 7/12/19																																		
2	Auger & Conduit Installation	1 day	Fri 7/12/19	Fri 7/12/19		Belco																																
3	Camino Parocela, Ramon Rd., Baristo Rd.	15 days	Mon 7/15/19	Fri 8/2/19	1,2																																	
4	Clearing & Grubing	2 days	Thu 7/11/19	Fri 7/12/19		All American Asphalt																																
5	Augur, Conduit Installation, & Setting of Pull Boxes	5 days	Mon 7/15/19	Fri 7/19/19	2,1	Belco																																
6	Conduit Work & Setting of Pull Boxes	10 days	Mon 7/22/19	Fri 8/2/19	5	Belco																																
7	Clear & Grub Median's	5 days	Mon 7/15/19	Fri 7/19/19	4	All American Asphalt																																
8	Concrete Crew (If Needed)	3 days	Wed 7/17/19	Fri 7/19/19	1,4	All American Asphalt																																
9	Arenas to Tahquitz	5 days	Mon 7/22/19	Fri 7/26/19	5,7,8																																	
10	Initiate Removals & Grading	2 days	Mon 7/22/19	Tue 7/23/19	5,7,8	All American Asphalt																																
11	Concrete Work	3 days	Wed 7/24/19	Fri 7/26/19	10	All American Asphalt																																

7-11-19	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			